



# MEMO

**Date:** June 6, 2018  
**To:** Isle City Council  
**From:** Aric Welch  
**Cc:** Jamie Hubbell  
**Project Name:** Malone Island Bridge Replacement  
SAP 048-597-003  
**Project No.:** 0169B0003.001  
**Subject:** Project Update



Brainerd/Baxter  
7804 Industrial Park Road  
PO Box 2720  
Baxter, MN 56425-2720

218.829.5117   
218.829.2517 

Brainerd@wsn.us.com 

[WidsethSmithNolting.com](http://WidsethSmithNolting.com)

---

## 1. Summary of Completed Work

- Tuesday 29<sup>th</sup>: Reclaimed bituminous roadway, began clearing trees, worked on coordinating City sanitary sewer and watermain work.
- Wednesday 30<sup>th</sup>: Continued clearing trees, set up erosion control devices, located watermain on west side of the bridge, fused watermain and forcemain pipe.
- Thursday 31<sup>st</sup>: Directional drilled water and forcemain pipe under the channel, began setting up temporary water.
- Friday 1<sup>st</sup>: Continued setting up temporary water, widened roadway for utility tie in work, pressure tested direction drilled pipe.
- Monday 4<sup>th</sup>: Continued setting up temporary water service, continued roadway widening for utility work, set up dewatering equipment, coordinated private utility relocations, continued clearing trees.
- Tuesday 5<sup>th</sup>: Switched water service over to temporary line, installed watermain and hydrant on east end of bridge.
- Wednesday 6<sup>th</sup>: Re-set floatation silt curtain, finished east watermain connection, begin east forcemain connection.
- Thursday 7<sup>th</sup>: Finished west watermain connection.
- Friday 8<sup>th</sup>: Tested watermain and finished east forcemain tie in.

## 2. Summary of Scheduled Work

- Monday 11<sup>th</sup>: Finishing west forcemain tie in, test watermain.
- Tuesday 12<sup>th</sup>: Test watermain, begin storm sewer.
- Wednesday 13<sup>th</sup>: Centerpoint Energy gas main relocation, remove temporary water service, continue storm sewer.
- Thursday 14<sup>th</sup>: Continue storm sewer, prepare for traffic bypass work
- Friday 15<sup>th</sup>: Finish storm sewer, prepare for traffic bypass work.

The project is currently on schedule.